

Change Order

No. 3

Date of Issuance: 06/15/15

Effective Date: 06/15/15


Project: Wastewater Collection System Project, City of Bisbee	Owner: City of Bisbee	Owner's Contract No.: CONTRA10-014
Contract: Tintown Collection System for the Community of Tintown, City of Bisbee, Arizona		Date of Contract: May 26, 2014
Contractor: KE&G Construction, Inc.		Engineer's Project No.: 1719.02


The Contract Documents are modified as follows upon execution of this Change Order:


Request for time extension for Final Completion (chip seal) in accordance with attached letter. Modification of final contract cost allocations for various Bid Schedule Items in accordance with attached spreadsheet documentation.

Attachments (list documents supporting change): Contractor request letter for time extension dated 6/11/15 (14 days) - revised final completion date 06/29/15 and attached spreadsheet for modification of various line items resulting in a reduction to the contract amount.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: \$ <u>1,345,028.50</u>	Original Contract Times: <input type="checkbox"/> Working days <input type="checkbox"/> Calendar days Substantial completion (days or date): <u>210</u> Ready for final payment (days or date): <u>240</u>
[Increase] [Decrease] from previously approved Change Orders No. <u>1</u> to No. <u>1</u> : \$ <u>39,041.25</u>	[Increase] [Decrease] from previously approved Change Orders No. <u>2</u> to No. <u>2</u> : Substantial completion (days): <u>23</u> Ready for final payment (days): <u>23</u>
Contract Price prior to this Change Order: \$ <u>1,384,069.75</u>	Contract Times prior to this Change Order: Substantial completion (days or date): <u>278</u> Ready for final payment (days or date): <u>343</u>
[Increase] [Decrease] of this Change Order: \$ <u>(49,954.27)</u>	[Increase] [Decrease] of this Change Order: Substantial completion (days or date): <u>0</u> Ready for final payment (days or date): <u>14</u>
Contract Price incorporating this Change Order: \$ <u>\$1,334,115.48</u>	Contract Times with all approved Change Orders: Substantial completion (days or date): <u>278</u> Ready for final payment (days or date): <u>257</u>

RECOMMENDED Westland Resources, Inc.
By: 
Kara D. Festa, P.E.
Date: 6/15/15

ACCEPTED City of Bisbee
By: 
Owner (Authorized Signature)
Date: 07-09-15

ACCEPTED KE&G Construction, Inc.
By: 
KE&G Construction, Inc.
Date: 6-15-15

Approved by Funding Agency (if applicable): _____

Date: _____